

## **08/12/2019 – UPDATE from the City of North Muskegon**

### **Whitehall Road resurfacing project:**

#### **Preliminary Schedule of Work**

8/14: Mobilize Traffic Control Devices

8/15: Lower castings. Perform removals on ADA curb and landings. Pour curb. Perform concrete joint repairs in northbound lanes.

8/16: Lower castings. Pour ADA landings. Perform concrete joint repairs in southbound lanes

8/19: Mill and pave base and leveling course in southbound lanes

8/20: Mill and pave base and leveling course in northbound lanes

8/21: Pave top course on northbound lanes

8/22: Pave top course on southbound lanes

8/23: Install castings and covers on drainage structures